



# Addendum 04

Corporate Headquarters  
7535 N. Palm Ave. #201  
Fresno, CA 93711

559.437.0887 T  
559.438.7554 F  
[teterae.com](http://teterae.com)

**Date: April 21, 2025**

## **STOCKTON UNIFIED SCHOOL DISTRICT**

Expanded Learning Opportunities Program (ELOP) - Relocatable Classroom Buildings

### **PROJECT SITES AND ABBREVIATIONS**

Peyton Elementary School	PEY	Taylor Leadership Academy	TAY
Pulliam Elementary School	PUL	Wilson Elementary School	WIL
Roosevelt Elementary School	ROO	Hamilton Elementary School	HAM
Rio Calaveras Elementary School	RIO		

**CLIENT:** Vickie Brum  
**DSA File No.:** 36-69

**CLIENT ADDRESS:** 56 South Lincoln St., Stockton, CA

The following additions, deletions and revisions to the plans, specifications and Addenda shall become a part of the plans and specifications. It is the responsibility of the General Contractor to submit the information contained in this addendum to all subcontractors and suppliers. The Bidder shall acknowledge receipt of the Addendum in the Bid Proposal. (Addendum number of pages: **02** pages + **0** attachments = **02** total pages).

### **GENERAL:**

#### **4 - 01: OVERALL PROPOSED SCHEDULE**

##### A. SUSD – ELOP CLASSROOM RELOCATABLE (7 SITES)

<b>Last day to submit RFI's</b>	<b>4/21/2025</b>
<b>Last addenda issuance</b>	<b>4/22/2025</b>
<b>Bid Opening</b>	<b>4/25/2025 10:00 a.m.</b>
Notice of Award / Board Approval	5/13/2025
NTP	5/23/2025
Modular Delivery	TBD
Estimated Onsite Construction	5/23/2025
Construction Complete	11/19/2025

Time Allotted for construction: 180 Calendar Days From Notice to Proceed.

Per Agreement (Div.00), each site is 4 months duration max, total project 6 months duration

**END OF ADDENDUM NO. 04**



---

JAMES E. HICKMAN, JR.  
Architect of Record